

Development at Bretonside - Plymouth

Project Progress Site Number (M1432)

Works progressed this week include:

- Structural steelwork installation to Zones 4 and 7 ongoing.
- Section 278 works commenced to Charles Cross roundabout.
- Concrete slab completed to the Plant Deck and Sky Bar.
- Underpass by Charles Cross, mass filled with concrete.



View from Gala Bingo.



View from Primark.



Concrete slab poured to the Sky Bar.



Concrete slab poured to the plant deck, roofing works ongoing.

Project Progress



IMAX auditorium loaded out ready for dry lining.



Preparation work ongoing to podium level, ready for concrete pour.



Steelwork installation ongoing to Zone 4.



S278 works commenced to Charles Cross roundabout.

Works programmed for next week include:

- Complete steelwork installation to Zone 7 and continue with Zone 4.
- Continue with the roof lining works to Zone 4A.
- Continue with decking and stud welding to the podium deck ready for concrete slab pour.
- Continue with concrete slab pours to the podium level.

Contact details

Name : Richard Gray

Job Title: Project Manager

E: Richard.gray@mclarengroup.com

Tel: 03330 168258

Name: Frank Edge

Job Title: Senior Site Manager

E: Frank.edge@mclarengroup.com

M: 07739881595